CHANNEL REPORT

BELOW 70,000 CFS

SAILING INSTRUCTIONS CONTAINED HEREIN ARE BASED UPON DISCHARGE OF LESS THAN 70,000 CUBIC FEET PER SECOND (C.F.S). DEPTHS LISTED ARE IN FEET BELOW WATER SURFACE SHOWN. THIS REPORT SHOULD BE USED IN CONJUNCTION WITH CORRECTED CORPS OF ENGINEER NAVIGATION MAPS, LATEST MISSISSIPPI RIVER SYSTEM LIGHT LIST (CG-161) VOLUME V, COAST GUARD LOCAL NOTICE TO MARINERS, AND CORPS OF ENGINEERS NOTICE TO NAVIGATION INTERESTS.

ISSUED BY: CORPS OF ENGINEERS
PINE BLUFF PROJECT OFFICE
P.O. BOX 7835
PINE BLUFF, ARKANSAS 71611-7835
ATTN: CONTRACTS SUPPORT BRANCH

POOL 6

NAVIGATION POOL ELEV. 231.0 DISCHARGE: 9,000

TECHNICIAN: BOAT OPER: DATE: 11-07-2022

THE INFORMATION DEPICTED ON THIS REPORT REPRESENTS THE RESULTS OF SURVEYS MADE ON THE DATE(S) INDICATED AND CAN ONLY BE CONSIDERED AS INDICATING THE GENERAL CONDITIONS EXISTING AT THAT TIME.

SHEET 1 OF 2

NAV. MILE	MINIMUM DEPTH NUN	C/L	CAN	WATER ELEVATION	SAILING INSTRUCTIONS	NUMBER OF BOUYS NUN (RED)	CAN (GREEN)	REMARKS
125.4 – 124.4	12.0		13.0	231.3	Down shape of right shoreline and dike below LOCK #7 to GREATHOUSE BEND LT (124.4 RB)	1		
124.4 – 122.9	25.0		25.0		From GREATHOUSE BEND LT (124.4 RB) to BURNS PARK LT (122.9 LB) passing HWM 123.5 RI B to BURNS PARK (122.9)	1	2	122.9 is missing
122.9 – 120.8	28.0		20.0		From BURNS PARK LT (122.9) LB) WATERWORKS BEND LT (120.8 RB) passing HWM 122.7 LB		1	
120.8 – 119.6	25.0		30.0		From WATERWORKS BEND LT (120.8 RB) down shape of right shoreline and dikes passing HWM 120.3 RB to BARING CROSS RAILROAD BRIDGE (119.6 LB)	3		
119.6 – 118.2	30.0		20.0		From BEARING CROSS RAILROAD BRIDGE (119.6) down shape of right shoreline and dikes passing (119.1) MAIN STREET BRIDGE to ROCK ISLAND RAILROAD BRIDGE(118.2)			
118.2 – 114.7	16.0		20.0		From ROCK ISLAND RAILROAD BRIDGE (118.2) to PEACH ORCHARD BEND LT (114.7)		3	

CHANNEL REPORT

BELOW 70,000 CFS

SAILING INSTRUCTIONS CONTAINED HEREIN ARE BASED UPON DISCHARGE OF LESS THAN 70,000 CUBIC FEET PER SECOND (C.F.S). DEPTHS LISTED ARE IN FEET BELOW WATER SURFACE SHOWN. THIS REPORT SHOULD BE USED IN CONJUNCTION WITH CORRECTED CORPS OF ENGINEER NAVIGATION MAPS, LATEST MISSISSIPPI RIVER SYSTEM LIGHT LIST (CG-161) VOLUME V, COAST GUARD LOCAL NOTICE TO MARINERS, AND CORPS OF ENGINEERS NOTICE TO NAVIGATION INTERESTS.

ISSUED BY: CORPS OF ENGINEERS
PINE BLUFF PROJECT OFFICE
P.O. BOX 7835
PINE BLUFF, ARKANSAS 71611-7835
ATTN: CONTRACTS SUPPORT BRANCH

POOL 6

NAVIGATION POOL ELEV. 231.0 DISCHARGE: 9,000

TECHNICIAN: BOAT OPER: DATE: 11-07-2022

THE INFORMATION DEPICTED ON THIS REPORT REPRESENTS THE RESULTS OF SURVEYS MADE ON THE DATE(S) INDICATED AND CAN ONLY BE CONSIDERED AS INDICATING THE GENERAL CONDITIONS EXISTING AT THAT TIME.

SHEET 2 OF 2

NAV. MILE	MINIMUM DEPTH NUN	C/L	CAN	WATER ELEVATION	SAILING INSTRUCTIONS	NUMBER OF BOUYS NUN (RED)	CAN (GREEN)	REMARKS
114.7 111.5	20.0		20.0		From PEACH ORCHARD BEND LT (114.7 LB) to FOURCHE PLACE CUTOFF LT (111.5 LB) passing LITTLE ROCK PORT AUTHORITY TERMINAL (112.8 RB)	4	1	**Red and Green bouy about to sink**
111.5 109.3	27.0		20.0		From FOURCHE PLACE CUTOFF LT (111.5 LB) down shape of left shoreline and submerged dike (marked by 2 pilings), passing entrance to LITTLE ROCK SLACK WATER HARBOR (111.4 RB) to WILLOW BAR LT (109.3 LB) passing HWM 110.4 LB		2	
109.3 108.1	24.0		22.0	231.2	From WILLOW BAR LT (109.3 LB) down shape of left shoreline to LOCK #6		1	